Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XL038

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: NISLEIT, JEFF			Phone #: (715)856-5664
Mailing Address: 1415 ROSA AVE			
City: CRIVITZ	State: WI	Zip Code: 54114	
County: Oconto	Co. Permit #:	Notification #: 6466753401	Completed: 06-20-2016

Well Constructor (Business Name): JEFFREY J NISLEIT	Lic. #: 4475	Facility ID # (Public Wells):	
Address: JJ'S PLUMBING & PUMPS CRIVITZ WI 54114		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity:	

1. Well Location

Town of BRAZEAU

Fire # (if avail.):

Street Address or Road Name and Number: 8884 WHITING LN

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): 45.19101 °N -88.19734 °W			Method Code: GPS008
SE NW or Govt Lot #:	Section: 1	Township: 31 N	Range: 18 E

2. Well Type Replacement

of previous unique well #: constructed in: 1968

Reason for replaced or reconstructed well ?: PLUGGED SCREEN

Construction Type: Jetted

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia

6. Casing, Liner, Screen — Removed? ____depth ft. (If NO explain on back side)

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
2	STEEL	Surface	37
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
2	POINT 60 GAUZE	37	40

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	40

9. Static Water Level

27 ft. below ground surface

10. Pump Test

Pumping level _____ ft. below surface

Pumping at 6 GP for 3 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
JN		07-16-2016
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		55	Sewer - Building Sanitary		35
			Septic or Holding, or POWTS Tank		45

Comment:

Created On: 11-09-2016 Updated On: 12-13-2016 Review Status: