# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* XL421

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | | | |
|---|---|---|---|
| Property Owner: TURF & TUNDRA | | | Phone # |
| Mailing Address: 30127 ORIOLE DR | | | |
| City: DANBURY | State: WI | Zip Code: 54830 | |
| County: Burnett | Co. Permit #: | Notification #: 6717562301 | Completed: 04-13-2016 |

| | | | |
|---|---|---|---|
| Well Constructor (Business Name): CHARLES A ANTILL | Lic. #: 6101 | Facility ID # (Public Wells): | |
| Address: 27737 CTY A<br>SPOONER WI 54801 | | Well Plan Approval #: | |
| | | Approval Date (mm-dd-yyyy): | |
| Hicap Permanent Well #: | Common Well #: | Specific Capacity: 2.5 | |

**3. Well serves** 1 # of SHED
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**1. Well Location**

| | | | | |
|---|---|---|---|---|
| Town of WEBB LAKE | | | | Fire # (if avail.): 2616 |
| Street Address or Road Name and Number: 2616 NAMEKAGON TRL | | | | |
| Subdivision Name | | | Lot # | Block # |
| Latitude / Longitude in Decimal Degree (DD): 46.03547 °N -92.11272 °W | | | | Method Code: GPS008 |
| NE SW or Govt Lot # | Section: 16 | Township: 41 N | Range: 14 W | |

**2. Well Type** New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 6 | Surface | 67 |
| 5 | 67 | 70 |

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|
| T Q S - | SAND, C, BR, SOFT | Surface | 70 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | WHEATLAND A53B 19LBS PER FT 280 WALL WELDED | Surface | 67 |
| **Dia. (in.)** | **Screen type, material & slot size** | **From (ft.)** | **To (ft.)** |
| 5 | 12 SLOT STAINLESS STEEL | 67 | 70 |

**7. Grout or Other Sealing Material**

Method

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| | Surface | | |

**9. Static Water Level**
46 ft. below ground surface

**10. Pump Test**
Pumping level 50 ft. below surface
Pumping at 10 GP M for 10 Hrs.
Pumping Method ?

**11. Well Is**
24 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| CA | | 04-13-2016 |
| **Drill Rig Operator** | **Lic or Reg #** | **Date Signed** |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance | Type | Qualifier | Distance |
|---|---|---|---|---|---|
| Building Overhang | | 43 | Other Contamination Sources | | 127 |

Comment:

Created On: 01-23-2017 Updated On: 01-23-2017 Review Status: