Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XL425

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: IRVIN, FLOYD			Phone #
Mailing Address: PO BOX 832			
City: KINSMAN	State: IL	Zip Code: 60437	
County: Burnett	Co. Permit #:	Notification #: 6448896601	Completed: 06-06-2016

Well Constructor (Business Name): CHARLES A ANTILL	Lic. #: 6101	Facility ID # (Public Wells):	
Address: 27737 CTY A SPOONER WI 54801		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 1.3	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Fire # (if avail.): 2291

Town of SCOTT

Street Address or Road Name and Number: 2291 LUKES LN

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): 45.9667 °N -92.0986 °W
Method Code: GCD013

SW NE or Govt Lot #	Section: 9	Township: 40 N	Range: 14 W

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
POINT PLUGGED

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	39
5	39	43

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T Q S -	SAND, LT BR, C, SOFT	Surface	43

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	EXLTUBE WELDED 280 WALL A53B 19 LBS PER FT	Surface	39
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	12 SLOT STAINLESS STEEL	39	43

9. Static Water Level
22 ft. below ground surface

10. Pump Test
Pumping level 30 ft. below surface
Pumping at 10 GP M for 10 Hrs.
Pumping Method ?

11. Well Is
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No
WAS NOT HIRED TO ABANDON THE SANDPOINT

13. Constructor / Supervisory Driller	Lic #	Date Signed
CA		06-06-2016
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		60	Sewer - Building Sanitary		25
Building Overhang		25	Septic or Holding, or POWTS Tank		50

Comment:

Created On: 01-23-2017 Updated On: 06-30-2020 Review Status: