Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XM971

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: HARTMAN/SMITH	Phone #
Mailing Address: 1346 BIRCH PARK RIDGE	
City: HOULTON	State: WI — Zip Code: 54082
County: St. Croix	Co. Permit #: — Notification #: 55422139 — Completed: 06-03-2015
Well Constructor (Business Name): MARTELL STEVE PUMPS & WELL DRLG INC	Lic. #: 105 — Facility ID # (Public Wells):
Address: PO BOX 28, SOMERSET WI 54025-0028	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 1

1. Well Location

Town of ST JOSEPH	Fire # (if avail.): 1346
Street Address or Road Name and Number: 1346 BIRCH PARK RIDGE	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 45.0564 °N -92.7546 °W	Method Code: GCD013
SE SW or Govt Lot #:	Section: 25 — Township: 30 N — Range: 20 W

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	208
6	208	280

Upper Enlarged Drillhole — Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	35
-	-	P	-	HARDPAN	35	206
-	-	N	-	SAND ROCK	206	280

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	18.99 # FT ASTMA 53 NEW PRIME PE IPSCO	Surface	208
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
180 ft. below ground surface

10. Pump Test
Pumping level 190 ft. below surface
Pumping at 10 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL MUD CUTTING	Surface	208	S

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
SF		06-03-2015

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		90	Building Overhang		15
			Septic or Holding, or POWTS Tank		75

Comment:

Created On: 07-29-2015 Updated On: 07-18-2019 Review Status: