Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XP925

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: REYNOLDS, LISA			Phone #
Mailing Address: BOX 44			
City: ST CROIX FALLS	State: WI	Zip Code: 54024	
County: Polk	Co. Permit #:	Notification #: 57012123	Completed: 11-17-2015

1. Well Location

Fire # (if avail.): 2330

Town of EUREKA

Street Address or Road Name and Number: 2330 215TH AVE

Subdivision Name	Lot #	Block #
NA	NA	NA

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
LARRY C COX	5324	

Latitude / Longitude in Decimal Degree (DD): 45.5196 °N -92.6364 °W

Method Code: GCD013

Well Plan Approval #:

NW SE or Govt Lot #	Section	Township	Range
	18	35 N	18 W

Address: MILLTOWN PUMP SERVICE
MILLTOWN WI 54858

Approval Date (mm-dd-yyyy):

2. Well Type Reconstruction

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity

Reason for replaced or reconstructed well ?

PLUGGED WELL

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Driven Point

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Upper Enlarged Drillhole	Lower Open Bedrock
Rotary - Mud Circulation	
Rotary - Air	
Rotary - Air & Foam	
Drill-Through Casing Hammer	
Reverse Rotary	
Cable-tool Bit ____in. dia...	
Dual Rotary	
Temp. Outer Casing ____in. dia	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
- - X -	SAND-CLAY	Surface	20
- - S -	SAND	20	34

6. Casing, Liner, Screen Removed? ____depth ft. (If NO explain on back side)

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
2	STEEL-CODE	Surface	31
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
2	CAMPELL-SS 60 GA	31	34

9. Static Water Level

15 ft. below ground surface

10. Pump Test

Pumping level 15 ft. below surface

Pumping at 4 GP for 2 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE	Surface	25	1 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

THERE WAS NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
LC		11-17-2015
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Shoreline/Pool		27
Building Drain - Sanitary		100	Sewer - Building Sanitary		100
Foundation Drain to Sewer		50	Septic or Holding, or POWTS Tank		50

Comment:

Created On: 12-22-2015 Updated On: 10-15-2026 Review Status: