Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XS793

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: SCHOPEN, ROBBY			Phone #: (757)705-1771
Mailing Address: 9120 ANGELICA DR			
City: STURTEVANT	State: WI	Zip Code: 53177	
County: Marinette	Co. Permit #:	Notification #: 6862746601	Completed: 06-28-2017

Well Constructor (Business Name): JEREME ROMITTI	Lic. #: 6067	Facility ID # (Public Wells):	
Address: W8859 COUNTY N NIAGARA WI 54151-0153		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.9	

3. Well serves 1 # of CAMPER
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of DUNBAR

Fire # (if avail.): N1812

Street Address or Road Name and Number: N18126 LILY LAKE LN

Subdivision Name: | Lot #: | Block #:

Latitude / Longitude in Decimal Degree (DD): 45.6129 °N -88.1064 °W
Method Code: GCD013

NW	NE	Section	Township	Range
or Govt Lot #		10	36 N	19 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	43

Upper Enlarged Drillhole
Lower Open Bedrock
Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	15
-	-	X	G	CLAY, SAND & GRAVEL	15	25
-	-	Y	G	SAND, GRAVEL & BOULDERS	25	35
-	-	Y	-	SAND & GRAVEL	35	43

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	WHEATLAND USA PE. 18.97 LB/FT	Surface	40
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
6	S.S. CONT SLOT #15	39	43

7. Grout or Other Sealing Material
Method POURED/MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
#8 GRANITE BENTONITE	Surface	40	3 S

9. Static Water Level
15 ft. below ground surface

10. Pump Test
Pumping level 35 ft. below surface
Pumping at 18 GP M for 0.5 Hrs.
Pumping Method ?

11. Well Is
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No
NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
JR		06-30-2017
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Shoreline/Pool	>	300

Comment:

Created On: 07-25-2017 Updated On: 10-22-2019 Review Status: