Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XT242

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SHELDON, DAN			Phone #: (715)610-7156
Mailing Address: W7938 MCINTOSH DR			
City: ANTIGO	State: WI	Zip Code: 54409	
County: Langlade	Co. Permit #:	Notification #: 6717522801	Completed: 03-21-2016

Well Constructor (Business Name): KOEPPEL PHIL WELL DRLG LLC	Lic. #: 6626	Facility ID # (Public Wells):	
Address: W8060 PARK RD ANTIGO WI 54409		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 2	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of ACKLEY

Fire # (if avail.):

Street Address or Road Name and Number: W11039 HWY 64

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
45.1397 °N -89.20612 °W	GPS006

NW SE or Govt Lot #	Section	Township	Range
	26	31 N	10 E

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
NONCOMPLYING POINT

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	39

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	V	X	-	NONCAVING SAND & CLAY	Surface	4
-	Q	Y	-	CAVING SAND & GRAVEL	4	33
-	-	S	U	MUDDY SAND	33	36
-	Q	S	-	CAVING SAND	36	39

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	BLACK STEEL A53B 18.97 #/FT. .280IN WELDED IPSCO	Surface	36
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
55	SS ALLOY TELESCOPE .012	36	39

7. Grout or Other Sealing Material
Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
#8 WYOBEN	Surface		1 S

9. Static Water Level
14.5 ft. below ground surface

10. Pump Test
Pumping level 22 ft. below surface
Pumping at 15 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes
WILL B DONE BY PUMP INSTALLER

13. Constructor / Supervisory Driller	Lic #	Date Signed
MPK		04-10-2016
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100
Building Overhang		7

Type	Qualifier	Distance
Sewer - Building Sanitary		42
Septic or Holding, or POWTS Tank		90

Comment:

Created On: 05-12-2016 Updated On: 06-12-2020 Review Status: