Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XU100

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: DEVALK, MIKE			Phone #: (920)655-3029
Mailing Address: 6720 CO RD S			
City: SOBIESKI	State: WI	Zip Code: 54171	
County: Marinette	Co. Permit #:	Notification #: 6909123001	Completed: 08-18-2017

Well Constructor (Business Name): GERALD L COOPER	Lic. #: 6211	Facility ID # (Public Wells):	
Address: 5050 BROWN RD LITTLE SUAMICO WI 54141		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.5	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of STEPHENSON

Fire # (if avail.): W1160

Street Address or Road Name and Number: HINCH LN

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
45.21637 °N -88.18162 °W	GPS006

SE	SW	Section	Township	Range
or Govt Lot #		30	32 N	19 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.5	Surface	6
6	6	73

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Yes Cable-tool Bit 8in. dia... No
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T S S -	SAND, CAVING, TAN, SOFT	Surface	73

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL, 18.97 LB PER FT ASTM A53, EXL TUBE WELDED	Surface	70
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	SLOTTED STAINLESS 8 SLOT	70	73

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENSEAL & DRILLING MUD	Surface	70	1 S

9. Static Water Level
4 ft. below ground surface

10. Pump Test
Pumping level 34 ft. below surface
Pumping at 15 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
24 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?
N/A

13. Constructor / Supervisory Driller	Lic #	Date Signed
GLC		08-28-2017
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		54	Building Overhang		28
Building Drain - Sanitary		35	Septic or Holding, or POWTS Tank		58

Comment:

Created On: 09-12-2017 Updated On: 09-12-2017 Review Status: