Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XU171

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: WATERMAKER			Phone #
Mailing Address: 8055 FORTIER RD			
City: ARENA	State: WI	Zip Code: 53503	
County: Iowa	Co. Permit #:	Notification #: 6551339201	Completed: 08-25-2016

Well Constructor (Business Name): ROBERT J RODAMAKER	Lic. #: 6664	Facility ID # (Public Wells):	
Address: WATERMAKER WELL DRLG&WATR SYS LLC ARENA WI 53503		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity:	

1. Well Location

Town of ARENA

Fire # (if avail.): 8055

Street Address or Road Name and Number: 8055 FORTIER RD

Subdivision Name: | Lot #: | Block #:

Latitude / Longitude in Decimal Degree (DD): 43.16868 °N -89.90098 °W

Method Code: GPS006

SE	NE	Section	Township	Range
or Govt Lot #		16	8 N	5 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Driven Point

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Upper Enlarged Drillhole	Lower Open Bedrock
Rotary - Mud Circulation	
Rotary - Air	
Rotary - Air & Foam	
Drill-Through Casing Hammer	
Reverse Rotary	
Cable-tool Bit ____in. dia...	
Dual Rotary	
Temp. Outer Casing ____in. dia	

6. Casing, Liner, Screen Removed? ____depth ft. (If NO explain on back side)

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
1.25	GALVANIZED SAWHILL T&C	Surface	27
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
1.25	JOHNSON STAINLESS 10 SLOT	27	31

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	31

9. Static Water Level

14 ft. below ground surface

10. Pump Test

Pumping level _____ ft. below surface

Pumping at _____ GP for _____ Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
BR		10-02-2016
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	70	Sewer - Building Sanitary	>	30
Building Drain - Sanitary		30	Septic or Holding, or POWTS Tank	>	40

Comment:

Created On: 11-14-2016 Updated On: 01-27-2020 Review Status: