Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XU346

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: BECKMAN, SHAWN	Phone #: (715)218-7424
Mailing Address: 611 POPLAR ST	
City: MERRILL	State: WI — Zip Code: 54452
County: Lincoln	Co. Permit #:
Notification #: 57356558	Completed: 12-09-2015
Well Constructor (Business Name): JESSE W BRUNNER	Lic. #: 4379
Facility ID # (Public Wells):	
Address: N3410 CASTLE RD, MEDFORD WI 54451	
Well Plan Approval #:	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 0	

1. Well Location
Town of MERRILL
Fire # (if avail.):
Street Address or Road Name and Number: N2342 VISTA DR
Subdivision Name: | Lot #: | Block #:
Latitude / Longitude in Decimal Degree (DD): 45.20122 °N -89.73265 °W
Method Code: GPS006
SW NW or Govt Lot #: | Section: 3 | Township: 31 N | Range: 6 E

2. Well Type New Well
of previous unique well #: constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	10
6	10	140

Upper Enlarged Drillhole / Lower Open Bedrock

	Upper Enlarged Drillhole	Lower Open Bedrock
	Rotary - Mud Circulation	
Yes	Rotary - Air	Yes
	Rotary - Air & Foam	
	Drill-Through Casing Hammer	
	Reverse Rotary	
	Cable-tool Bit ____in. dia...	
	Dual Rotary	
	Temp. Outer Casing ____in. dia	
	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T	-	Y	U	DIRTY BROWN SAND & GRAVEL	Surface	19
T	E	Y	-	CLEAN BROWN SAND & GRAVEL	19	30
T	-	C	G	BROWN CLAY & STONES	30	36
G	-	Y	U	DIRTY GRAY SAND & GRAVEL	36	42
T	-	C	G	DK. BROWN/GRAY CLAY W/STREAKS OF MUDDY GRAVEL	42	50
T	D	Q	-	DECOMPOSED BROWN GRANITE W/FIRM LAYERS	50	70

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL T&C A53B 19.45#/FT. .280 WALL WHEATLAND	Surface	71
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
22 ft. below ground surface

10. Pump Test
Pumping level 130 ft. below surface
Pumping at 4 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
30 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL CUTTINGS	Surface	10	S

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
JWB		01-20-2016
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		54	Sewer - Building Sanitary		24
Building Overhang		24	Septic or Holding, or POWTS Tank		90

Comment:

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time	12/09/2015	WE ARE THE PUMP INSTALLER & SAMPLE WILL BE TAKEN AFTER PUMP IS INSTALLED.

Created On: 02-08-2016 Updated On: 10-15-2026 Review Status: