Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XU361

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: FLEMING, JOSH			Phone #: (715)572-5747
Mailing Address: F4409 CO RD E			
City: COLBY	State: WI	Zip Code: 54421	
County: Marathon	Co. Permit #:	Notification #: 6717521501	Completed: 03-03-2016

1. Well Location

Town of BERGEN

Fire # (if avail.)

Street Address or Road Name and Number: 686 ANGLERS LN

Subdivision Name | Lot # | Block #

Well Constructor (Business Name): JESSE W BRUNNER	Lic. #: 4379	Facility ID # (Public Wells)	Latitude / Longitude in Decimal Degree (DD): 44.75107 °N -89.77433 °W
Address: N3410 CASTLE RD MEDFORD WI 54451		Well Plan Approval #	Method Code: GPS006
		Approval Date (mm-dd-yyyy)	SW NE or Govt Lot #; Section: 10; Township: 26 N; Range: 6 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Hicap Permanent Well # | Common Well # | Specific Capacity: 0

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	8
8	8	40
6	40	240

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes / Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 8in. dia
- Yes — Removed? 8depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	I	-	TOPSOIL	Surface	1
T	-	C	-	BROWN CLAY	1	4
R	D	Q	-	ROTTEN RED GRANITE	4	8
R	H	Q	-	HARDER RED GRANITE	8	16
R	M	Q	-	HARD RED GRANITE W/SOME SOFT LAYERS	16	200
G	H	Q	-	HARD GRAY GRANITE	200	240

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL PE A53B 18.97 #/FT TTP .280 WALL WELDED JOINTS	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

15 ft. below ground surface

10. Pump Test

Pumping level 235 ft. below surface

Pumping at 1.1 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method BRADENHEAD

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	40	8 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
JWB		03-07-2016
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		36	Sewer - Building Sanitary		33
			Septic or Holding, or POWTS Tank		30

Comment: NO SEWAGE ABSORPTION UNIT TO DATE. WATER COMING IN @ APPROX: 190'.

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time	03/03/2016	WE ARE THE PUMP INSTALLER & SAMPLE WILL BE TAKEN AFTER PUMP IS INSTALLED

Created On: 05-12-2016 Updated On: 05-11-2020 Review Status: