Well Construction Report
WISCONSIN UNIQUE WELL NUMBER XW962

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BASS, PAT			Phone #
Mailing Address: N3372 SAWYER CREEK RD			
City: SHELL LAKE	State: WI	Zip Code: 54871	
County: Washburn	Co. Permit #:	Notification #: 6436515601	Completed: 05-18-2016

Well Constructor (Business Name): BEECROFT JEREMY WELL DRLG & PUMP REP	Lic. #: 6458	Facility ID # (Public Wells):	
Address: W7414 MILLER RD SPOONER WI 54801		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 1.4	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of BASHAW

Fire # (if avail.): N3372

Street Address or Road Name and Number: SAWYER CREEK RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): 45.75606 °N -91.94798 °W
Method Code: GPS008

SW	SW	Section	Township	Range
or Govt Lot #		23	38 N	13 W

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
SLOW WELL

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	153

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	G	G	GRAVEL, ROCK & BOULDERS	Surface	42
-	-	Y	C	SAND, ROCKS & CLAY	42	145
-	-	Y	-	SAND & GRAVEL	145	153

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	SDR17 PVC CASING CEMENT SOLVENT WELD FORMATION STABILIZER	Surface	148
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	10 SLOT S.S. SCREEN	148	153

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
EZ SEAL	Surface	140	13 S

9. Static Water Level
85 ft. below ground surface

10. Pump Test
Pumping level 120 ft. below surface
Pumping at 50 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
JB		05-24-2016
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		90	Building Overhang		15
			Septic or Holding, or POWTS Tank		60

Comment:

Created On: 09-29-2016 Updated On: 10-05-2016 Review Status: