Well Construction Report
WISCONSIN UNIQUE WELL NUMBER YE072

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: STECHSCHULTE, BECKY			Phone #
Mailing Address: S68 W29325 VALLEY WOOD PASS			
City: MUKWONAGO	State: WI	Zip Code: 53149	
County: Bayfield	Co. Permit #:	Notification #: 7033819201	Completed: 11-28-2017

Well Constructor (Business Name): PAUL R ANDERSON	Lic. #: 4681	Facility ID # (Public Wells):	
Address: PAUL R ANDERSON WELL DRILLING ASHLAND WI 54806		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 1	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of BARNES

Fire # (if avail.):

Street Address or Road Name and Number: 55285 LITTLE ISLAND RD

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): 46.3787 °N -91.5206 °W				Method Code: GCD013
NW SE or Govt Lot #	Section: 17	Township: 45 N	Range: 9 W	

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	6
4	6	60

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes Cable-tool Bit ____in. dia... No
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	DRY SAND	Surface	40
-	W	S	-	WET SAND	40	57
-	W	S	-	WATER & SAND	57	60

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4.5	OD 4IN ID T&C ASTM A-53-B IPSCO	Surface	60
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
2	10 SLOT SCREEN 4/2 KPAC	57	60

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CASING SEAL	Surface	6	S

9. Static Water Level
40 ft. below ground surface

10. Pump Test
Pumping level 50 ft. below surface
Pumping at 10 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?
N/A

13. Constructor / Supervisory Driller	Lic #	Date Signed
PA		11-28-2017
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
BH		11-28-2017

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Building Overhang		50
			Septic or Holding, or POWTS Tank		90

Comment:

Created On: 02-19-2018 Updated On: 06-25-2020 Review Status: