Well Construction Report
WISCONSIN UNIQUE WELL NUMBER YE073

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BERGMAN, JOHN			Phone #
Mailing Address: 3394 PETERSON RD			
City: MCFARLAND	State: WI	Zip Code: 53558	
County: Bayfield	Co. Permit #:	Notification #: 6930637201	Completed: 12-18-2017

Well Constructor (Business Name): PAUL R ANDERSON	Lic. #: 4681	Facility ID # (Public Wells):	
Address: PAUL R ANDERSON WELL DRILLING ASHLAND WI 54806		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.5	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of DRUMMOND

Fire # (if avail.)

Street Address or Road Name and Number
BERGSON RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)		Method Code
46.3747 °N	-91.17752 °W	GPS008

NE	NE	Section	Township	Range
or Govt Lot #		25	45 N	7 W

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	6
4	6	41

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Yes Cable-tool Bit ____in. dia... No
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	G	S	ROCKS & SAND	Surface	22
-	-	G	-	GRAVEL	22	38
-	-	G	-	HEAVY GRAVEL	38	41

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4.5	OD 4IN ID T&C ASTM A-53-B IPSCO	Surface	41
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
2	10 SLOT SCREEN 4/2 KPAC	38	41

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CASING SEAL	Surface	6	S

9. Static Water Level
22 ft. below ground surface

10. Pump Test
Pumping level 30 ft. below surface
Pumping at 4 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?
N/A

13. Constructor / Supervisory Driller	Lic #	Date Signed
PA		
Drill Rig Operator	Lic or Reg #	Date Signed
BH		

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		30

Comment: NO SEPTIC AT THE TIME

Created On: 02-19-2018 Updated On: 03-26-2018 Review Status: