Well Construction Report
WISCONSIN UNIQUE WELL NUMBER YS295

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: TIMBER RIDGE DEVELOPMENT		Phone #: (715)505-0782
Mailing Address: N5055 533RD STREET		
City: MENOMONIE	State: WI	Zip Code: 54751

County	Co. Permit #	Notification #	Completed
Dunn	11181	6686151501	12-27-2016

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
KELLY OIUM	6244	

Address: OIUM WELL DRILLING & PUMP SERVICE
STRUM WI 54770-0096

Well Plan Approval #:

Approval Date (mm-dd-yyyy):

Hicap Permanent Well #:

Common Well #:

Specific Capacity: 2

1. Well Location

Town of MENOMONIE

Fire # (if avail.): 1115

Street Address or Road Name and Number: TIMBER PATH

Subdivision Name	Lot #	Block #
TIMBER CANYON	24	

Latitude / Longitude in Decimal Degree (DD)				Method Code
44.8959 °N	-91.9536 °W			GCD013

SW	NW	Section	Township	Range
or Govt Lot #		22	28 N	13 W

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?:

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	30
6	30	135

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
Yes	Cable-tool Bit 10in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T	H	C	-	Tan/Brown, Hard/Firm, Clay	Surface	18
T	H	N	-	Tan/Brown, Hard/Firm, Sandstone	18	95
G	H	N	-	Gray, Hard/Firm, Sandstone	95	125
T	H	N	-	Tan/Brown, Hard/Firm, Sandstone	125	130
G	H	N	C	Gray, Hard/Firm, Sandstone, Clayey	130	135

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	6.620 X A53B.280 EW TC	Surface	34
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method: GROUT PUMP TREMIE PIPE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	30	16 S

9. Static Water Level

90 ft. below ground surface

10. Pump Test

Pumping level 100 ft. below surface

Pumping at 20 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
KO		01-10-2017
Drill Rig Operator	Lic or Reg #	Date Signed
BG		01-10-2017

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		150	Building Overhang		88
			Septic or Holding, or POWTS Tank		98

Comment:

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time	01/11/2017	WATER SAMPLES WILL BE TAKEN WHEN WE HOOK UP.

Created On: 01-17-2017 Updated On: 06-09-2020 Review Status: APPROVED