Well Construction Report
WISCONSIN UNIQUE WELL NUMBER YW858

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	MCCOY, DOUG
Phone #	
Mailing Address	N6735 EGGENS COULEE RD
City	WEST SALEM
State	WI
Zip Code	54669
County	La Crosse
Co. Permit #	53
Notification #	7087459002
Completed	03-16-2018
Well Constructor (Business Name)	WAYNE HOLLER
Lic. #	4668
Facility ID # (Public Wells)	
Address	HOLLER PLUMBING & WELL DRILLING LA CROSSE WI 54601-2935
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0.1

1. Well Location

Fire # (if avail.)	
Town of	GREENFIELD
Street Address or Road Name and Number	SERVAIS RD
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	43.4701 °N -91.0531 °W
Method Code	GPS008
SW SW or Govt Lot #	
Section	10
Township	15 N
Range	6 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10.5	Surface	4
9.5	4	280
6	280	515

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Yes Rotary - Air & Foam ..... Yes
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes Temp. Outer Casing 10in. dia
- Yes Removed? 4depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
R	V	C	G	RED CLAY WITH FLINT	Surface	36
Y	H	L	L	LIMESTONE	36	147
Y	H	H	H	HARD SHALE	147	215
Y	H	N	N	HARD SANDROCK	215	238
G	H	H	H	HARD SHALE	238	408
I	H	N	N	HARD SANDSTONE	408	515

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53B .280 WALL WHEATLAND USA PLAIN END WELD	Surface	280
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method PUMPED TREMIE PIPE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	280	90 S

9. Static Water Level

432 ft. below ground surface

10. Pump Test

Pumping level 500 ft. below surface

Pumping at 10 GP M for 14 Hrs.

Pumping Method ?

11. Well Is

28 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE EXIST

13. Constructor / Supervisory Driller	Lic #	Date Signed
WH		03-25-2018
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		120
Building Drain - Sanitary		35
Landfill	>	1200
Sewer - Building Sanitary		52
Septic or Holding, or POWTS Tank		48

Comment:

Created On: 04-17-2018 Updated On: 04-19-2018 Review Status: