Well Construction Report
WISCONSIN UNIQUE WELL NUMBER YW888

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: ADAMS, DAVE			Phone #: (906)221-6900
Mailing Address: 1701 ROOSEVELT RD			
City: NIAGARA	State: WI	Zip Code: 54151	
County: Marinette	Co. Permit #:	Notification #: 7050846401	Completed: 12-20-2017

1. Well Location

Town of NIAGARA

Fire # (if avail.): N21553

Street Address or Road Name and Number: N21553 WEST RD

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
DOUGLAS J MORIN	6311	

Latitude / Longitude in Decimal Degree (DD): 45.7346 °N -87.9593 °W

Method Code: GCD013

Well Plan Approval #:

SE	NE	Section	Township	Range
or Govt Lot #		26	38 N	20 E

Address: MORIN AND JOHNSON WELL DRLG & PUMP
NIAGARA WI 54151

Approval Date (mm-dd-yyyy):

2. Well Type Replacement

of previous unique well #: constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		1.4

Reason for replaced or reconstructed well ?: SAND IN POINT WATER

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	43

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	Y	-	SAND & GRAVEL	Surface	43

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53B IPSCO .280 W 18.97 LB/FT WELDED	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	3' SS TELESCOPING #15	40	43

9. Static Water Level

8 ft. below ground surface

10. Pump Test

Pumping level 30 ft. below surface

Pumping at 30 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method: MOUNDED BENTONITE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface	40	2 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
DJM		02-19-2018
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
BD		02-19-2018

4a. Potential Contamination Sources Is the well located in floodplain ?

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	57	Sewer - Building Sanitary	>	60
Building Drain - Sanitary	>	60	Septic or Holding, or POWTS Tank	>	60

Comment:

Created On: 03-27-2018 Updated On: 10-22-2019 Review Status: