Well Construction Report
WISCONSIN UNIQUE WELL NUMBER YX202

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MARSHALL, PAM		Phone #	
Mailing Address: W7301 SCOTT DR			
City: SPOONER	State: WI	Zip Code: 54801	
County: Washburn	Co. Permit #:	Notification #: 7088453301	Completed: 02-28-2018

1. Well Location

Town of BEAVERBROOK

Fire # (if avail.): W7301

Street Address or Road Name and Number: SCOTT DR

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
JEREMY R BEECROFT	6457	

Latitude / Longitude in Decimal Degree (DD): 45.8069 °N -91.9088 °W

Method Code: GPS008

Address: JEREMY BEECROFT WELL DRLG & PUMP REPAIR
SPOONER WI 54801

Well Plan Approval #:

Approval Date (mm-dd-yyyy):

SW	NW	Section	Township	Range
or Govt Lot #		6	38 N	12 W

2. Well Type Replacement

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?: PUMP RUSTED IN

Hicap Permanent Well #	Common Well #	Specific Capacity
		1.9

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	90

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	Z	S	SAND, ROCKS & CLAY	Surface	77
-	-	S	-	SAND	77	90

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	SDR17 PVC CASING CEMENT SOLVENT WELD FORMATION STABILIZER	Surface	85
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	12 SLOT S.S. SCREEN	85	90

9. Static Water Level

28 ft. below ground surface

10. Pump Test

Pumping level 70 ft. below surface

Pumping at 80 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
EZ SEAL	Surface	80	8 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
JB		02-28-2018
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		65	Septic or Holding, or POWTS Tank		70

Comment:

Created On: 03-27-2018 Updated On: 06-26-2020 Review Status: