# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* YY083

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | | | |
|---|---|---|---|
| Property Owner: ZONDLO, ED | | | Phone #: (715)427-3345 |
| Mailing Address: 640 MILL LN | | | |
| City: RIB LAKE | State: WI | Zip Code: 54470 | |
| County: Taylor | Co. Permit #: | Notification #: 7143409701 | Completed: 04-12-2018 |

| | | | |
|---|---|---|---|
| Well Constructor (Business Name): RONALD A KOMAREK SR | Lic. #: 610 | Facility ID # (Public Wells): | |
| Address: KOMAREK WELL DRILLING, OGEMA WI 54459 | | Well Plan Approval #: | |
| | | Approval Date (mm-dd-yyyy): | |
| Hicap Permanent Well #: | Common Well #: | Specific Capacity: 0.8 | |

**3. Well serves** 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**1. Well Location**
Town of RIB LAKE

Fire # (if avail.): W2379

Street Address or Road Name and Number: STATE HWY 102

| Subdivision Name | Lot # | Block # |
|---|---|---|
| | | |

| Latitude / Longitude in Decimal Degree (DD) | Method Code |
|---|---|
| 45.3232 °N -90.1668 °W | GPS008 |

| NW or Govt Lot # | NW | Section | Township | Range |
|---|---|---|---|---|
| | | 30 | 33 N | 3 E |

**2. Well Type** Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
DIRTY WATER

Construction Type: Drilled

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 6 | Surface | 75 |

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| - | - | P | - | HARDPAN | Surface | 28 |
| - | - | C | - | CLAY | 28 | 46 |
| - | - | G | - | GRAVEL | 46 | 51 |
| - | - | C | - | CLAY | 51 | 73 |
| - | - | Y | - | SAND & GRAVEL | 73 | 75 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6.625 | WHEATLAND 280 ASTM A53B 18.97# WELD JT | Surface | 75 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| | | | |

**9. Static Water Level**
44 ft. below ground surface

**10. Pump Test**
Pumping level 52 ft. below surface
Pumping at 6 GP M for 3 Hrs.
Pumping Method ?

**11. Well Is**
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**7. Grout or Other Sealing Material**
Method MOUNDED

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| BENTONITE | Surface | | 2 S |

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| RK | | 04-25-2018 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance |
|---|---|---|
| Septic or Holding, or POWTS Tank | | 66 |

Comment:

Created On: 05-07-2018 Updated On: 06-10-2020 Review Status: