Well Construction Report
WISCONSIN UNIQUE WELL NUMBER YY409

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: STELZER			Phone #
Mailing Address: N16105 CO G			
City: NEKOOSA	State: WI	Zip Code: 54457	
County: Juneau	Co. Permit #	Notification #: 7031616301	Completed: 01-09-2018

Well Constructor (Business Name): BRUCE A WALKER	Lic. #: 6143	Facility ID # (Public Wells)	
Address: WISCONSIN WELL & WATER SYSTEMS LLC, GRAND MARSH WI 53936		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.6	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of ARMENIA

Fire # (if avail.): N1611

Street Address or Road Name and Number: CO G

Subdivision Name | Lot # | Block #

Latitude / Longitude in Decimal Degree (DD): 44.2283 °N -89.956 °W

Method Code: SCR002

SE or Govt Lot #	SE	Section: 1	Township: 20 N	Range: 4 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	62

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
- - S -	SAND	Surface	62

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	CRESLINE PVC 1120 SDR 21 200PSI D2241	Surface	58
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
4	SS WW 18 SLOT	58	62

7. Grout or Other Sealing Material

Method PRSR TREMIE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BAROTHERM GOLD & 150# SAND PER BAG	Surface	55	7 S

9. Static Water Level
22 ft. below ground surface

10. Pump Test
Pumping level 48 ft. below surface
Pumping at 15 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
15 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No
NEW

13. Constructor / Supervisory Driller	Lic #	Date Signed
BW		01-31-2018
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	100	Septic or Holding, or POWTS Tank		28

Comment:

Created On: 02-19-2018 Updated On: 02-19-2018 Review Status: