Well Construction Report
WISCONSIN UNIQUE WELL NUMBER YY691

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: WEIX, MIKE			Phone #
Mailing Address: 6862 BEAVER DAM RD			
City: ALLENTON	State: WI	Zip Code: 53002	
County: Washington	Co. Permit #:	Notification #: 7123440103	Completed: 03-29-2018

Well Constructor (Business Name): DANIEL J STEFFES	Lic. #: 6109	Facility ID # (Public Wells):	
Address: BADGER WELL DRLG MT CALVARY WI 53057		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 1.3	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of ADDISON			Fire # (if avail.): 6811
Street Address or Road Name and Number: BEAVER DAM RD			
Subdivision Name:	Lot #:	Block #:	
Latitude / Longitude in Decimal Degree (DD): 43.4508 °N -88.3772 °W			Method Code: GPS008
SW NW or Govt Lot #:	Section: 5	Township: 11 N	Range: 18 E

2. Well Type Replacement
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	162

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Yes — Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
- - Z -	CLAY TO GRAVEL	Surface	110
- - X -	SAND TO CLAY	110	129
- - L -	LIMESTONE	129	145
- - H -	SHALE	145	162

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53B EXL TUBE 6.625 X .280 EL20 PLAIN END	Surface	129
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface		3 S

9. Static Water Level
40 ft. below ground surface

10. Pump Test
Pumping level 60 ft. below surface
Pumping at 25 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
DS		03-29-2018
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
GM		03-29-2018

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		90	Septic or Holding, or POWTS Tank		75

Comment:

Created On: 05-07-2018 Updated On: 07-08-2019 Review Status: