Well Construction Report
WISCONSIN UNIQUE WELL NUMBER YY846

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JOSTAD, LARRY			Phone #
Mailing Address: N9311 MCINTOSH RD			
City: MINDORO	State: WI	Zip Code: 54644	
County: La Crosse	Co. Permit #: 5	Notification #: 7086851001	Completed: 02-14-2018

Well Constructor (Business Name): EDWARD A HARTERT	Lic. #: 4424	Facility ID # (Public Wells)	
Address: HARTERT WELL DRILLING, WABASHA MN 55981		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 1.5	

3. Well serves 1 # of GARAGE
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of FARMINGTON				Fire # (if avail.): N9273
Street Address or Road Name and Number: N9273 CO RD C				
Subdivision Name			Lot #	Block #
Latitude / Longitude in Decimal Degree (DD): 44.0579 °N -91.052 °W				Method Code: GCD013
SW SW or Govt Lot #	Section: 1	Township: 18 N	Range: 6 W	

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	5
6	5	47

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....

Yes Temp. Outer Casing 10in. dia
Yes Removed? 5depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T Q S -	SAND, CAVING, BROWN & SOFT	Surface	47

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL, 19.45 LBS FOOT ASTM A53B IPSCO T-N-C	Surface	43
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	TELESCOPING S.S. 10 SLOT	43	47

9. Static Water Level
22 ft. below ground surface

10. Pump Test
Pumping level 32 ft. below surface
Pumping at 15 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
19 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE AROUND CASING	Surface		

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? No
WAS NO WELLS

13. Constructor / Supervisory Driller	Lic #	Date Signed
EH		03-10-2018
Drill Rig Operator	Lic or Reg #	Date Signed
EH		03-10-2018

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		55

Type	Qualifier	Distance
Sewer - Building Sanitary		60
Septic or Holding, or POWTS Tank		45

Comment: SEPTIC/SEWER & BLDG SEWER DISTANCES PROPOSED

Created On: 03-27-2018 Updated On: 04-30-2020 Review Status: