Well Construction Report
WISCONSIN UNIQUE WELL NUMBER YZ311

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: DVORAK, DAN			Phone #
Mailing Address: 628 N 4TH			
City: EDGAR	State: WI	Zip Code: 54426	
County: Marathon	Co. Permit #:	Notification #: 7106614301	Completed: 03-23-2018

1. Well Location

Town of RIB FALLS

Fire # (if avail.): 1480

Street Address or Road Name and Number: CO HWY S

Subdivision Name: | Lot #: | Block #:

Well Constructor (Business Name): JAMES HORNUNG JR	Lic. #: 9013	Facility ID # (Public Wells):	Latitude / Longitude in Decimal Degree (DD): 44.95731 °N -89.90022 °W	Method Code: GPS008
Address: HORNUNG WELL DRLG LLC, MERRILL WI 54452		Well Plan Approval #:	NW NW or Govt Lot #:	Section: 34 Township: 29 N Range: 5 E
		Approval Date (mm-dd-yyyy):		
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0		

2. Well Type New Well

of previous unique well #: constructed in:

Reason for replaced or reconstructed well ?:

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?:

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	40
6	40	200

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Yes — Rotary - Air & Foam ..... — No
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 10in. dia
- Yes — Removed? 10depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	6
K	D	Q	-	DC/BLACK GRANITE	6	10
K	H	Q	-	HARD BLACK GRANITE	10	200

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	FEMCO 530 6.625 18.9 #WELDED USA .280 WALL	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

15 ft. below ground surface

10. Pump Test

Pumping level 180 ft. below surface

Pumping at 3 GP M for 12 Hrs.

Pumping Method ?:

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method DISPLACEMENT

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT GROUT	Surface	40	10 S

12. Notified Owner of need to fill & seal ?:

Filled & Sealed Well(s) as needed?:

13. Constructor / Supervisory Driller	Lic #	Date Signed
JH		03-23-2018
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment:

Rehab Type	Rehab Date	Result Text
Hydrofracture	03/23/2018	YIELD BEFORE DRY HOLE; AFTER 3 GPM

Created On: 04-17-2018 Updated On: 10-15-2026 Review Status: