Well Construction Report
WISCONSIN UNIQUE WELL NUMBER YZ659

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JOHNSON			Phone #
Mailing Address: 2506 SHERMAN LN			
City: TWIN LAKES	State: WI	Zip Code: 53181	
County: Kenosha	Co. Permit #:	Notification #: 6990481006	Completed: 04-09-2018

1. Well Location

Town of RANDALL

Fire # (if avail.)

Street Address or Road Name and Number: 2506 SHERMAN LN

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
LANCE M GEHRING	6994	

Latitude / Longitude in Decimal Degree (DD): 42.5048 °N -88.2298 °W

Method Code: GPS008

Well Plan Approval #:

SE	NE	Section	Township	Range
or Govt Lot #		34	1 N	19 E

Address: LANCE GEHRING WELL DRILLING, TWIN LAKES WI 53181

Approval Date (mm-dd-yyyy):

2. Well Type New Well

of previous unique well #: constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		1.3

Reason for replaced or reconstructed well ?

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	57

Upper Enlarged Drillhole / Lower Open Bedrock

- Yes — Rotary - Mud Circulation ..... — No
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 14in. dia
- Yes — Removed? 2depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	8
-	-	G	-	GRAVEL	8	27
-	-	C	-	CLAY	27	32
-	-	G	-	GRAVEL	32	57

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	200LB PVC 1120 SDR 21F480 SOLVENT WELD	Surface	47
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	STAINLESS STEEL #20	47	57

9. Static Water Level

6 ft. below ground surface

10. Pump Test

Pumping level 25 ft. below surface

Pumping at 25 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PRESSURE PUMP

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CETCO	Surface	47	4 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
LG		04-09-2018
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		84	Septic or Holding, or POWTS Tank		50

Comment:

Created On: 05-14-2018 Updated On: 08-23-2019 Review Status: