Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ZA510

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: MARK BOHN CARPENTRY		Phone #: (262)224-0161
Mailing Address: 4812 BERKSHIRE CT		
City: WEST BEND	State: WI	Zip Code: 53032

County	Co. Permit #	Notification #	Completed
Washington		8119695601	10-10-2020

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
STENERSON, KARL I	368	

Address: STENERSON WELL DRILLING N8101 BAYVIEW RD HORICON WI 53032

Well Plan Approval #:

Approval Date (mm-dd-yyyy):

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.4

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

1. Well Location

Town of TRENTON

Fire # (if avail.): 5495

Street Address or Road Name and Number: 5495 S CHURCH RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)				Method Code
43.3893 °N	-88.1009 °W			GPS008

NE SE or Govt Lot #	Section	Township	Range
	28	11 N	20 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

NEW HOME

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	126

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	C-CLAY	Surface	124
G	G-GRAVEL/STONES	124	126

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW 18.97 LB STEEL A53 GR B PE W/SHOE WHEATLAND	Surface	126
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
SODIUM BENTONITE SLURRY	Surface	124	S

9. Static Water Level

30 ft. below ground surface

10. Pump Test

Pumping level 70 ft. below surface

Pumping at 15 GP M for 1 Hrs.

Pumping Method ? Airlift

11. Well Is

20 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ? Yes

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
KS	368	10-21-2020
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		150

Type	Qualifier	Distance
Sewer - Building Sanitary		120
Septic or Holding, or POWTS Tank		150

Comment:

Created On: 12-10-2020 Updated On: 01-15-2021 Review Status: APPROVED