Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ZB137

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MEYERS, BARRY			Phone #
Mailing Address: 11850 52ND ST S			
City: WISCONSIN RAPIDS	State: WI	Zip Code: 54494	
County: Wood	Co. Permit #:	Notification #: 7800944001	Completed: 10-17-2019

Well Constructor (Business Name): ERON&GEE/HERMANS PLBG & HTG INC	Lic. #: 2900	Facility ID # (Public Wells):	
Address: 1111 ALTON ST WISCONSIN RAPIDS WI 54495-3398		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity:	

1. Well Location

Town of SARATOGA

Fire # (if avail.):

Street Address or Road Name and Number: 11850 52ND ST S

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): 44.2856 °N -89.7622 °W			Method Code: GPS008
SW NW or Govt Lot #:	Section: 23	Township: 21 N	Range: 6 E

2. Well Type Replacement

of previous unique well #: constructed in:

Reason for replaced or reconstructed well ?: FAILING

Construction Type: Driven Point

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
2	Surface	30

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
2	GALVANIZED A53	Surface	27
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
2	10 SLOT SS	27	30

7. Grout or Other Sealing Material

Method

8. Geology

9. Static Water Level

14 ft. below ground surface

10. Pump Test

Pumping level _____ ft. below surface

Pumping at _____ GP for _____ Hrs.

Pumping Method ?

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
JPE	6177	10-22-2019
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		75	Sewer - Building Sanitary		30
			Septic or Holding, or POWTS Tank		60

Comment:

Created On: 01-08-2020 Updated On: 01-08-2020 Review Status: APPROVED