Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ZJ920

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: US SHELTER			Phone #
Mailing Address: 40115 94TH PL			
City: GENOA CITY	State: WI	Zip Code: 53128	
County: Kenosha	Co. Permit #:	Notification #: 8140541902	Completed: 10-08-2020

1. Well Location
Town of RANDALL
Fire # (if avail.)
Street Address or Road Name and Number: 40115 94TH PL
Subdivision Name | Lot # | Block #

Well Constructor (Business Name): GEHRING LANCE WELL DRILLING INC	Lic. #: 6740	Facility ID # (Public Wells)	
Address: 8820 KAROW RD, TWIN LAKES WI 53181		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.3	

Latitude / Longitude in Decimal Degree (DD): 42.5353 °N -88.2976 °W
Method Code: GPS008

NE	NW	Section	Township	Range
or Govt Lot #		19	1 N	19 E

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	68

Upper Enlarged Drillhole		Lower Open Bedrock
Yes	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
Yes	Temp. Outer Casing 14in. dia	
Yes	Removed? 2depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		G		G-GRAVEL/STONES	Surface	53
	N	G		N-FINE G-GRAVEL/STONES	53	68

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	200LB PVC 1120 SDR 21F480 SOLVENT WELD	Surface	64
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
5	STAINLESS STEEL	64	68

9. Static Water Level
23 ft. below ground surface

10. Pump Test
Pumping level 55 ft. below surface
Pumping at 10 GP M for 24 Hrs.
Pumping Method ? Airlift

11. Well Is
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method PRESSURE PUMP

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CETCO	Surface	64	7 S

12. Notified Owner of need to fill & seal ? No
Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
LG	6994	10-08-2020
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		80	Septic or Holding, or POWTS Tank		70

Comment:

Created On: 11-02-2020 Updated On: 11-10-2020 Review Status: APPROVED