Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ZM759

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SCHNEIDER, COLIN	Phone #: (906)282-9558
Mailing Address: 2224 RIVER DR	
City: NIAGARA	State: WI — Zip Code: 54151
County: Florence	Co. Permit #:
Notification #: 8931703401	Completed: 10-28-2022

1. Well Location

Town of AURORA	Fire # (if avail.): 2224
Street Address or Road Name and Number: RIVER DR	
Subdivision Name:	Lot #: — Block #:

Well Constructor (Business Name): KLEIMAN, ERIK P	Lic. #: 575	Facility ID # (Public Wells):	Latitude / Longitude in Decimal Degree (DD): 45.8024 °N -88.1087 °W — Method Code: GPS008
Address: KLEIMAN PUMP & WELL DRLG PO BOX 704 IRON MOUNTAIN MI 49801-0704		Well Plan Approval #:	NW NE or Govt Lot #: — Section: 3 — Township: 38 N — Range: 19 E
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.7	

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	43

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
Yes	Rotary - Air	Yes
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		Y		Y-SAND & GRAVEL	Surface	20
		C		C-CLAY	20	30
	E	S		E-CLEAN S-SAND	30	43

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL SCH 40 WHEATLAND WELDED	Surface	40.25
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
6	SS 24 SLOT	39	43

7. Grout or Other Sealing Material

Method BENTONITE DRIVEN DRY

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE	Surface	40.25	3 S

9. Static Water Level
8 ft. below ground surface

10. Pump Test
Pumping level 35 ft. below surface
Pumping at 20 GP M for 0.5 Hrs.
Pumping Method ? Airlift

11. Well Is
24 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? Yes
Filled & Sealed Well(s) as needed? No
N/A

13. Constructor / Supervisory Driller	Lic #	Date Signed
EH	6720	11-04-2022
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
LK	8882	11-04-2022

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Lake, Stream, River or Pond (Including Storm Water Detention Basin)		300	Septic or Holding, or POWTS Tank		111

Comment:

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time	10/28/2022	DELAYED WATER SAMPLING

Created On: 12-02-2022 Updated On: 08-11-2023 Review Status: APPROVED