Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ZN864

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SCHENK, DEREK	Phone #: (920)946-8645
Mailing Address: 717 MADISON AVE	
City: HOWARDS GROVE	State: WI — Zip Code: 53083
County: Price	Co. Permit #:
Notification #: 8918336601	Completed: 09-30-2022
Well Constructor (Business Name): KARNOSH, DONALD F	Lic. #: 660
Facility ID # (Public Wells):	
Address: KARNOSH WELL DRILLING W7244 S MINNOW LAKE RD PHILLIPS WI 54555	
Well Plan Approval #:	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 3.8	

1. Well Location

Town of FLAMBEAU	Fire # (if avail.): W9793
Street Address or Road Name and Number: W9793 WESLEYS RD	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 45.7884 °N -90.5623 °W	Method Code: GPS008

NW	SE	Section	Township	Range
or Govt Lot #		12	38 N	2 W

2. Well Type New Well

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of CAMPER

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	61

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
R		S		R-RED S-SAND	Surface	15
R		P	Z	R-RED P-HARDPAN Z-W/COBBLES/BOULDERS	15	48
		Y	U	Y-SAND & GRAVEL U-MUDDY OR MURKY	48	58
	E	S		E-CLEAN S-SAND	58	61

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL 18.97 LB A-53 NUCOR NTP-TRI PE	Surface	59.5
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
4	CONT STAINLESS 20 SLOT	59.5	61

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface	61	1 S

9. Static Water Level

24 ft. below ground surface

10. Pump Test

Pumping level 28 ft. below surface

Pumping at 15 GP M for 2 Hrs.

Pumping Method ? Test Pump

11. Well Is

20 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
DK	660	10-15-2022
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment:

Created On: 01-19-2023 Updated On: 08-15-2023 Review Status: APPROVED