Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ZO340

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	HARDER, ADAM
Phone #	
Mailing Address	N5803 RIVENDELL CT
City	ONALASKA
State	WI
Zip Code	54650

County	Co. Permit #	Notification #	Completed
La Crosse	2022028	9027285302	09-24-2022

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
LYSAKER AND SONS WELL DRILLING AND SERVICE LLC	8941	

Address: N5452 EAGLE CIRCLE LN W, ONALASKA WI 54650

Well Plan Approval #:

Approval Date (mm-dd-yyyy):

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.3

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ? No

1. Well Location

Town of ONALASKA

Fire # (if avail.): N5803

Street Address or Road Name and Number: N5803 RIVENDELL CT

Subdivision Name	Lot #	Block #
RVIENDELL	64	

Latitude / Longitude in Decimal Degree (DD)	Method Code
43.9304 °N -91.2996 °W	SCR002

NW SE or Govt Lot #	Section	Township	Range
	23	17 N	8 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

WATER SUPPLY

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
4	Surface	102

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	Y-SAND & GRAVEL	Surface	102

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	NEW PE BLACK STEEL .237 WALL 10.79# ASTM A53B WHEATLAND WELDED	Surface	99
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
3.5	15 SLOT CONT STAINLESS STEEL	99	102

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE CRUMBLES	Surface	99	1 S

9. Static Water Level

32 ft. below ground surface

10. Pump Test

Pumping level 80 ft. below surface

Pumping at 12 GP M for 12 Hrs.

Pumping Method ? Airlift

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ? No

NONE

Filled & Sealed Well(s) as needed? No

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
DL	8130	09-24-2022
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		60
Building Drain - Sanitary		10
Sewer - Building Sanitary		15
Septic or Holding, or POWTS Tank		35

Comment:

Created On: 01-20-2023 Updated On: 09-18-2023 Review Status: APPROVED