Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ZR671

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: SCHIEWE, TIM			Phone #
Mailing Address: 6N262 SURREY RD			
City: WAYNE	State: IL	Zip Code: 60184	
County: Waushara	Co. Permit #:	Notification #: 7156822201	Completed: 04-26-2018

Well Constructor (Business Name): TIMOTHY J JENKS	Lic. #: 4458	Facility ID # (Public Wells):	
Address: JENKS WELL DRILLING, WILD ROSE WI 54984		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 2.7	

3. Well serves 1 # of SHED
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of LEON				Fire # (if avail.): N3627
Street Address or Road Name and Number: 29TH RD				
Subdivision Name			Lot #	Block #
Latitude / Longitude in Decimal Degree (DD): 44.10944 °N -89.05162 °W				Method Code: GPS008
NE NE or Govt Lot #	Section: 22	Township: 19 N	Range: 12 E	

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	121

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
No	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
No	Temp. Outer Casing ____in. dia	
No	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T Q S -	Tan/Brown, Caving, Sand	Surface	50
T Q X -	Tan/Brown, Caving, Sand & Clay	50	79
T Q S -	Tan/Brown, Caving, Sand	79	83
T V C -	Tan/Brown, Non-Caving, Clay	83	92
T Q Z -	Tan/Brown, Caving, Clay & Gravel	92	114
T W Y -	Tan/Brown, Water Bearing, Sand & Gravel	114	121

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCO A53B P.E. WELDED 18.97#/FT 1780 HYDRO	Surface	117
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	12 SLOT JOHNSON SS	117	121

7. Grout or Other Sealing Material

Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CASING SEAL	Surface		1

9. Static Water Level
54 ft. below ground surface

10. Pump Test
Pumping level 65 ft. below surface
Pumping at 30 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
TJ		05-01-2018
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		12

Comment:

Variance ID	Variance or Exception Type	Date	Reason
	Sample Submit Time	05/11/2018	WATER SAMPLE DELAYED, NOT HOOKED UP

Created On: 05-14-2018 Updated On: 05-14-2018 Review Status: APPROVED