

From: Dombrowski, Frank J <frank.dombrowski@wecenergygroup.com>
Sent: Tuesday, March 14, 2023 1:34 PM
To: Werner, Leah
Cc: Krueger, Sarah E - DNR; DNR RR NER; Korpela, Adrienne/MKE; 'staci.goetz@ramboll.com'
Subject: WPSC Former Green Bay Former MGP - Feb. 2023 Monthly Progress Report (CERCLA Docket No. V-W-06-C-847)
Attachments: 2023-03-14 WPSC-USEPA February 2023 WPSC Green Bay Monthly Progress Report.pdf

CAUTION: This email originated from outside the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Hi Leah,

Please find attached the February 2023 monthly progress report for the WPSC Green Bay, WI Former MGP Site.

As always, please feel free to contact me if you have any questions or if additional information may be needed.

Thanks,

Frank Dombrowski
Principal Environmental Consultant

WEC Energy Group - Business Services
Environmental Dept. - Land Quality Group
333 W. Everett St., A231
Milwaukee, WI 53203
Office: (414) 221-2156
Cell: (414) 587-4467
Fax: (414) 221-2022

Serving WEC Energy Group, We Energies, Wisconsin Public Service, Michigan Gas Utilities, Minnesota Energy Resources, Peoples Gas and North Shore Gas



Wisconsin Public Service Corporation
P.O. Box 19001
Green Bay, WI 54307-9001
www.wisconsinpublicservice.com

March 14, 2023

Ms. Leah Werner
Remedial Project Manager
United States Environmental Protection Agency
77 W. Jackson Boulevard
Chicago, Illinois 60604-3590

**RE: February 2023 Monthly Progress Report
Green Bay Former Manufactured Gas Plant
Green Bay, Wisconsin
Wisconsin Public Service Corporation
CERCLA Docket No. V-W-06-C-847, CERCLIS ID – WIN000509948**

Dear Ms. Werner:

Wisconsin Public Service Corporation (WPSC) is providing this monthly progress report for the WPSC Former Green Bay Manufactured Gas Plant (MGP) Site.

1) PROGRESS MADE DURING THE PAST MONTH

- Prepared and submitted January 2023 Monthly Progress Report to United States Environmental Protection Agency (USEPA) by February 15, 2023.
- **OU1 REMEDIAL ACTION ACTIVITIES**
 - Geo-Solutions Inc. (GSI) completed excavation within the Zone 1 excavation, initiated excavation in Zone 2, and continued excavation within the Zone 3 excavation area.
 - Loaded out soils for transport and disposal to both Waste Management's Ridgeview Landfill in Whitelaw, WI and GFL's Hickory Meadows Landfill in Hilbert, WI.
 - GIS completed backfilling of Zone 1.1 and began backfilling of Zone 1.2.
 - GSI continued settlement and vibration monitoring of the Annex Building.
 - GSI began pumping, treating, and discharging contact water from the open excavations.
 - Performance air monitoring and sampling was performed by subcontractor Milhouse Engineering & Construction.
 - Ramboll collected excavation confirmation soil samples and water treatment plant effluent samples.
 - GSI's subcontract Lunda Construction completed shoring installation the week of February 6th.
 - Received USEPA comments on Addendum 1 to the ERA Work Plan on February 24, 2023. There were no comments to address.

2) ANALYTICAL AND OTHER TESTING RESULTS RECEIVED

- Construction related sample results for air, soil, sediment, and treated groundwater are posted to a project [portal](#).

3) PROJECTED WORK

WPSC Actions

- Submit monthly progress report to USEPA by the 15th of the month.
- Facilitate Weekly Construction Meetings, on Tuesdays at 1:00 PM, to provide stakeholders with progressive work updates, schedule updates, quantity updates, and discuss problems encountered and solutions. Provided weekly construction meeting minutes to stakeholders to document and detail work progress, schedules, remediation quantities, and discussion.
- Respond to comments on the *Sediment OU RI Report, Revision 1*.

USEPA Actions

- Participate in weekly construction meetings for the Early Removal Action.

4) PROBLEMS OR POTENTIAL PROBLEMS ENCOUNTERED

- May routine semi-annual groundwater sampling event has been suspended due to the ongoing Early Removal Action.

5) ACTUAL OR PLANNED RESOLUTION OF PROBLEMS OR POTENTIAL PROBLEMS

- Routine semi-annual groundwater sampling will resume with the November sampling event.

If you have any questions, please don't hesitate to contact me at (414) 221-2156 or via email at frank.dombrowski@wecenergygroup.com.

Sincerely,



Frank Dombrowski
Principal Environmental Consultant
WEC Business Services – Environmental Dept.

Enclosures: None

For distribution to: Ms. Sarah Krueger, WDNR (via US Mail and email)
 WDNR Northeast Region (via email to DNRRRNER@wisconsin.gov)
 Ms. Adrienne Korpela, Jacobs (via email)
 Mr. Dave Klatt, Jacobs (via email)
 Dr. Staci Goetz, Ramboll (via email)