

From: Luke, Glenn R <Glenn.Luke@wecenergygroup.com>
Sent: Friday, April 14, 2023 10:42 AM
To: Werner, Leah
Cc: Krueger, Sarah E - DNR; DNR RR NER; Korpela, Adrienne/MKE; 'staci.goetz@ramboll.com'; Dombrowski, Frank J
Subject: WPSC Former Green Bay Former MGP - March 2023 Monthly Progress Report (CERCLA Docket No. V-W-06-C-847)
Attachments: 2023-04-14 WPSC-USEPA March 2023 WPSC Green Bay Monthly Progress Report FINAL.pdf

CAUTION: This email originated from outside the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Good Morning Leah,

Please find attached the March 2023 monthly progress report for the WPSC Green Bay, WI Former MGP Site.

Please feel free to contact us if you have any questions.

Have a great weekend!

Thanks,

Glenn R. Luke, PE
Principal Engineer - Environmental
WEC Energy Group – Business Services
office: 414-221-2577
mobile: 414-732-5819
glenn.luke@wecenergygroup.com

Serving WEC Energy Group, We Energies, Wisconsin Public Service, Michigan Gas Utilities, Minnesota Energy Resources, Peoples Gas, North Shore Gas, Upper Michigan Energy Resources and Bluewater Gas Storage



Wisconsin Public Service Corporation
P.O. Box 19001
Green Bay, WI 54307-9001
www.wisconsinpublicservice.com

April 14, 2023

Ms. Leah Werner
Remedial Project Manager
United States Environmental Protection Agency
77 W. Jackson Boulevard
Chicago, Illinois 60604-3590

**RE: March 2023 Monthly Progress Report
Green Bay Former Manufactured Gas Plant
Green Bay, Wisconsin
Wisconsin Public Service Corporation
CERCLA Docket No. V-W-06-C-847, CERCLIS ID – WIN000509948**

Dear Ms. Werner:

Wisconsin Public Service Corporation (WPSC) is providing this monthly progress report for the WPSC Former Green Bay Manufactured Gas Plant (MGP) Site.

1) PROGRESS MADE DURING THE PAST MONTH

- Prepared and submitted February 2023 Monthly Progress Report to United States Environmental Protection Agency (USEPA) by March 15, 2023.
- **OU1 REMEDIAL ACTION ACTIVITIES**
 - Geo-Solutions Inc. (GSI) initiated excavation in Zone 4 and continued excavation within the Zones 2 and 3 excavation areas. Zone 2 excavation area was completed during March.
 - Loaded out soils for transport and disposal to both Waste Management's Ridgeview Landfill in Whitelaw, WI and GFL's Hickory Meadows Landfill in Hilbert, WI.
 - GSI performed backfill and compaction testing in Zones 1 and 3.
 - GSI continued settlement and vibration monitoring of the Annex Building.
 - GSI continued pumping, treating, and discharging contact water from the open excavations.
 - GSI performed odor and dust control activities.
 - GSI removed 20 feet of existing storm sewer pipe along the east side of the Annex Building (on north side of storm sewer manhole) and repairs made to roof-drain piping tied into the storm sewer manhole. The manhole was sealed to prevent non-contact storm water from entering the excavation.
 - Air monitoring and sampling was performed by subcontractor Milhouse Engineering & Construction.
 - Ramboll collected excavation confirmation soil samples and water treatment plant effluent samples.

2) ANALYTICAL AND OTHER TESTING RESULTS RECEIVED

- Construction related sample results for air, soil, sediment, and treated groundwater are posted to a project [portal](#).

3) PROJECTED WORK

WPSC Actions

- Submit monthly progress report to USEPA by the 15th of the month.
- Facilitate Weekly Construction Meetings, on Tuesdays at 1:00 PM, to provide stakeholders with progressive work updates, schedule updates, quantity updates, and discuss problems encountered and solutions. Provided weekly construction meeting minutes to stakeholders to document and detail work progress, schedules, remediation quantities, and discussion.
- Respond to comments on the *Sediment OU RI Report, Revision 1*.

USEPA Actions

- Participate in weekly construction meetings for the Early Removal Action.

4) PROBLEMS OR POTENTIAL PROBLEMS ENCOUNTERED

- May routine semi-annual groundwater sampling event has been suspended due to the ongoing Early Removal Action.

5) ACTUAL OR PLANNED RESOLUTION OF PROBLEMS OR POTENTIAL PROBLEMS

- Routine semi-annual groundwater sampling will resume with the November sampling event.

If you have any questions, please don't hesitate to contact me at (414) 221-2577 or via email at glenn.luke@wecenergygroup.com.

Sincerely,



Glenn Luke, PE
Principal Engineer
WEC Business Services – Environmental Dept.

Enclosures: None

For distribution to: Ms. Sarah Krueger, WDNR (via US Mail and email)
 WDNR Northeast Region (via email to DNRRRNER@wisconsin.gov)
 Ms. Adrienne Korpela, Jacobs (via email)
 Mr. Dave Klatt, Jacobs (via email)
 Dr. Staci Goetz, Ramboll (via email)