



Roy F. Weston, Inc.
Suite 400
3 Hawthorn Parkway
Vernon Hills, Illinois 60061-1450
847-918-4000 • Fax 847-918-4055

MAR 11 1998

9 March 1998

Mr. Russell D. Hart
Remedial Project Manager (HSRW-6J)
U.S. Environmental Protection Agency
77 West Jackson Boulevard
Chicago, IL 60604

Work Order No. 02687-007-002

Re: Monthly Progress Report for February 1998
Moss-American Site, Milwaukee, Wisconsin

Dear Mr. Hart:

Roy F. Weston, Inc. (WESTON®) has prepared this monthly progress report on behalf of the Settling Defendant for the Moss-American Superfund site, Kerr-McGee Chemical Corporation (KMCC). This monthly progress report has been prepared to document progress during February 1998.

Progress During February 1998

Progress during this reporting period includes:

- On 4 February 1998, KMCC/WESTON submitted the General Groundwater Monitoring Program to U.S. EPA/WDNR. KMCC/WESTON await comments from the Agencies on this plan.
- KMCC/WESTON have proceeded with revisions to the 95% groundwater design in response to U.S. EPA/WDNR comments.
- KMCC/WESTON addressed sediment CPAH issues raised during our 7 January 1998 meeting in a letter to U.S. EPA dated 4 February 1998.
- KMCC/WESTON addressed soil direct contact RCLs and migration-to-groundwater RCLs in a letter to U.S. EPA dated 4 February 1998.
- KMCC/WESTON have proceeded with preparation of bid documents and technical specifications related to procurement of a thermal desorption contractor and implementation of a revised soil remedy. There are still several technical issues, however, that require resolution with the Agencies.





Mr. Russell D. Hart
U.S. EPA

-2-

9 March 1998

Activities Anticipated During March 1998

During March, KMCC/WESTON anticipate the following activities:

- KMCC/WESTON will submit to U.S. EPA/WDNR the 100% groundwater design including the revised funnel and gate layout.
- KMCC/WESTON await further developments and details from the land trustees regarding a possible expansion of the river remediation/restoration scope.
- KMCC/WESTON will implement the groundwater monitoring plan after receiving concurrence from U.S. EPA/WDNR.
- KMCC/WESTON anticipate that additional site clearing may be accomplished in March 1998 in order to implement the revised funnel and gate layout.

Should further clarification of this progress report be required, please contact me at (847) 918-4142.

Very truly yours,

ROY F. WESTON, INC.

Thomas P. Graan, Ph.D.
Senior Project Manager

TPG/slr

cc: Mr. A. Keith Watson
Kerr-McGee Chemical Corporation
Kerr-McGee Center
P.O. Box 25861
Oklahoma City, OK 73125

Mr. Richard Meserve
Covington & Burling
1201 Pennsylvania Avenue N.W.
P.O. Box 7566
Washington, D.C. 20044



Mr. Russell D. Hart
U.S. EPA

-3-

9 March 1998

cc: Regional Counsel
Attn: Moss-American Site Coordinator (5CS)
U.S. Environmental Protection Agency
77 West Jackson Boulevard
Chicago, IL 60604

Assistant Attorney General
Environment and Natural Resources Division
U.S. Department of Justice
P.O. Box 7611
Ben Franklin Station
Washington, D.C. 20044
Ref. D.J. #90-11-2-590

Section Chief (3 copies)
Environmental Response and Repair Section
Bureau of Solid and Hazardous Waste Management
Wisconsin Department of Natural Resources
101 S. Webster Street
P.O. Box 7921
Madison, WI 53707-7921

Mr. Jim Schmidt (2 copies)
Department of Natural Resources
Southeast District Office
P.O. Box 12436
Milwaukee, WI 53212