




Weston Solutions, Inc.
Suite 500
750 East Bunker Court
Vernon Hills, IL 60061-1450
847-918-4000 • Fax 847-918-4055
www.westonsolutions.com



10 December 2003

Mr. Russell D. Hart
Remedial Project Manager (HSRW-6J)
U.S. Environmental Protection Agency
Region V
77 West Jackson Boulevard
Chicago, IL 60604

WESTON Work Order No. 02687.007.006
KMC Work Order No. 40-50-01-AKW-B

Re: Monthly Progress Report for November 2003
Moss-American Site, Milwaukee, Wisconsin

Dear Mr. Hart:

Weston Solutions, Inc. (WESTON®) has prepared this monthly progress report on behalf of the Settling Defendant for the Moss-American Superfund site, Kerr-McGee Chemical LLC (KMC). This monthly progress report has been prepared to document progress during November 2003.

Progress During November 2003

Progress during this reporting period includes:

- KMC/WESTON/Inter-Fluve began preparation of the Final Design Report for Reaches 2 and 3 after receiving initial comments at the 21 October meeting with U.S. EPA and WDNR. We await receipt of the Agencies' final comments on the Pre-Final Design Report so that the full magnitude of the comments can be assessed and addressed.
- On 18 November KMC received a response from WDNR regarding waste classification for impacted sediment and soils. On 3 December KMC/WESTON participated in a conference call with WDNR to further clarify issues. An additional call will occur in mid-December to continue attempts to resolve these issues.
- KMC/WESTON conducted annual inspections of Reach 1 and will provide the results to U.S. EPA/WDNR in a Monitoring Report.

Activities Anticipated During December 2003

During December KMC/WESTON anticipate the following activities:

- The Q3 Groundwater Monitoring Report was submitted to the Agencies during the 1st week of December.





Mr. Russell D. Hart
U.S. EPA

-2-

10 December 2003

- The Q4 groundwater monitoring event will be conducted during the 2nd week of December.
- North Star Environmental will remove additional sections of haul road in Reach 1 that are deemed to be no longer needed.
- KMC/WESTON/Inter-Fluve will respond to comments received from the Agencies on the Prefinal Design Report and begin preparation of the Final Design Report.
- The feasibility and efficacy of potential modifications to the groundwater treatment system are currently under review.
- KMC/WESTON will continue preparation of a report summarizing recent data collected on CPAH levels in Little Menomonee River tributaries.

Should further clarification of this progress report be required, please contact me at (847) 918-4142 or Keith Watson at (405) 270-3747.

Very truly yours,

Weston Solutions, Inc.

Thomas P. Graan, Ph.D.
Principal Project Manager

TPG/ld

cc: Mr. A. Keith Watson
Kerr-McGee Chemical Corporation
Kerr-McGee Center
P.O. Box 25861
Oklahoma City, OK 73125

Mr. J.T. Smith
Covington & Burling
1201 Pennsylvania Avenue N.W.
P.O. Box 7566
Washington, D.C. 20044



Mr. Russell D. Hart
U.S. EPA

-3-

10 December 2003

Regional Counsel
Attn: Moss-American Site Coordinator (SCS)
U.S. Environmental Protection Agency
77 West Jackson Boulevard
Chicago, IL 60604

Assistant Attorney General
Environment and Natural Resources Division
U.S. Department of Justice
P.O. Box 7611
Ben Franklin Station
Washington, D.C. 20044
Ref. D.J. #90-11-2-590

Section Chief (3 copies) ✓
Technical Resources Section
Bureau for Remediation and Redevelopment
Wisconsin Department of Natural Resources
101 S. Webster Street
P.O. Box 7921
Madison, WI 53707-7921

Mr. Jim Schmidt (2 copies)
Department of Natural Resources
Southeast District Office
P.O. Box 12436
Milwaukee, WI 53212