




Weston Solutions, Inc.
Suite 500
750 East Bunker Court
Vernon Hills, IL 60061-1450
847-918-4000 • Fax 847-918-4055
www.westonsolutions.com



7 April 2004

Mr. Russell D. Hart
Remedial Project Manager (HSRW-6J)
U.S. Environmental Protection Agency
Region V
77 West Jackson Boulevard
Chicago, IL 60604

WESTON Work Order No. 02687.007.006
KMC Work Order No. 40-50-01-AKW-B

Re: Monthly Progress Report for March 2004
Moss-American Site, Milwaukee, Wisconsin

Dear Mr. Hart:

Weston Solutions, Inc. (Weston®) has prepared this monthly progress report on behalf of the Settling Defendant for the Moss-American Superfund site, Kerr-McGee Chemical LLC (KMC). This monthly progress report has been prepared to document progress during March 2004.

Progress During March 2004

Progress during this reporting period includes:

- Construction activities in March included: clearing and grubbing, snake and construction fence installation, haul road construction, culvert installation, and new channel construction. Wet conditions limited our ability to work in certain areas of the site, especially the downstream half of Reach 3.
- Transport of Reach 1 excavated sediment to PDC began on 23 March. Shipments totaled 119 truckloads (2,814 tons) in March. An additional 7,200 tons will be shipped in April.
- KMC worked with Milwaukee County representatives to obtain access to soil storage locations for Reaches 2 and 3. County representatives promised to provide access and not hold up the work schedule. In addition, KMC completed an access agreement with Mr. Kenneth Bell, the sole private property owner in Reach 2. Access issues appear to be resolved for all of Reaches 2 and 3.
- KMC requested a meeting with the Agencies to discuss implications of background and tributary CPAH studies on the need for river re-alignment in Reaches 4 and 5. A meeting at the site was scheduled for 1 April.
- The Q4 2003 groundwater monitoring report was submitted on 12 March.





Mr. Russell D. Hart
U.S. EPA

-2-

7 April 2004

- The Q1 2004 groundwater monitoring event was performed during the week of 15 March.

Activities Anticipated During April 2004

During April KMC/Weston anticipate the following activities:

- A meeting to discuss the level of remediation needed in Reaches 4 and 5 was held on 1 April in Milwaukee, WI at the site trailer. Representatives of the following organizations were present: U.S. EPA (Russ Hart), WDNR (Tom Wentland), KMC (Keith Watson, Stephen Nelson), Weston (Tom Graan), and Blasland, Bouck, & Lee (Helder Costa). After a discussion of the technical and schedule issues, U.S. EPA and WDNR agreed to the following actions:
 - In the next few weeks U.S. EPA and WDNR will identify technical experts within their organizations who are knowledgeable on the issue of identification of PAH sources contributing to environmental samples from urban areas.
 - The U.S. EPA and WDNR technical experts will review the summary document previously submitted by KMC (12 January 2004). The reviewers will provide initial comments to KMC by June 2004.
- Construction activities in April will include: clearing and grubbing, snake and construction fence installation, haul road construction, culvert installation, and channel excavation.
- KMC/Weston will submit a monitoring report for Reach 1.

Should further clarification of this progress report be required, please contact me at (847) 918-4142 or Keith Watson at (405) 270-3747.

Very truly yours,

Weston Solutions, Inc.

Thomas P. Graan, Ph.D.
Principal Project Manager

TPG/lid



Mr. Russell D. Hart
U.S. EPA

-3-

7 April 2004

cc: Mr. A. Keith Watson
Kerr-McGee Chemical Corporation
Kerr-McGee Center
P.O. Box 25861
Oklahoma City, OK 73125

Mr. J.T. Smith
Covington & Burling
1201 Pennsylvania Avenue N.W.
P.O. Box 7566
Washington, D.C. 20044

Regional Counsel
Attn: Moss-American Site Coordinator (5CS)
U.S. Environmental Protection Agency
77 West Jackson Boulevard
Chicago, IL 60604

Assistant Attorney General
Environment and Natural Resources Division
U.S. Department of Justice
P.O. Box 7611
Ben Franklin Station
Washington, D.C. 20044
Ref. D.J. #90-11-2-590

Section Chief (3 copies)
Technical Resources Section
Bureau for Remediation and Redevelopment
Wisconsin Department of Natural Resources
101 S. Webster Street
P.O. Box 7921
Madison, WI 53707-7921

Mr. Jim Schmidt (2 copies) ✓
Department of Natural Resources
Southeast District Office
P.O. Box 12436
Milwaukee, WI 53212