

Tom Wentland → Plymouth



Weston Solutions, Inc.
Suite 500
750 East Bunker Court
Vernon Hills, IL 60061-1865
847-918-4000 • Fax 847-918-4055
www.westonsolutions.com

10 February 2006

Mr. Russell D. Hart
Remedial Project Manager (HSRW-6J)
U.S. Environmental Protection Agency
Region V
77 West Jackson Boulevard
Chicago, IL 60604

WESTON Work Order No.: 02687.007.007
Tronox Work Order No.: 40-50-01-AKW-V

Re: Monthly Progress Report for January 2006
Moss-American Site, Milwaukee, Wisconsin

Dear Mr. Hart:

Weston Solutions, Inc. (WESTON®) has prepared this monthly progress report on behalf of the Settling Defendant for the Moss-American Superfund site, Tronox LLC (Tronox), formerly Kerr-McGee Chemical LLC. This monthly progress report has been prepared to document progress during January 2006.

Progress During January 2006

Progress during this reporting period includes:

- Remediation of the remaining 350 ft of Reach 4a was completed on 17 January. High water conditions during early January slowed progress.
- On 24 January Tronox received an e-mail message from Tom Wentland (WDNR) describing observations made by WDNR representatives that visited the site on 16 January. WDNR comments referred to site conditions and the general status of erosion control measures. Tronox intends to work with NorthStar Environmental to implement additional erosion control measures in the remainder of February/early March timeframe.
- Analytical data from the December 2005 sediment sampling was received and is being prepared for our 15 February meeting with the Agencies.





Mr. Russell D. Hart
U.S. EPA

-2-

10 February 2006

Activities Anticipated During February 2006

During February Tronox anticipates the following activities:

- Tronox will provide the Agencies with an electronic submittal of the chemical data from the sediment samples collected in December 2005. A meeting with the Agencies to discuss this data is set for 15 February at WESTON's Vernon Hills, Illinois office.
- Tronox will respond to EPA's 1 December 2005 letter regarding the results of its Five Year Review. Tronox is evaluating remedial options to address stagnant groundwater in the vicinity of MW-7S/MW-34S.
- Tronox will prepare a report documenting revegetation efforts in Reaches 1, 2, and 3.
- Tronox awaits Agency comments on the recently submitted Request for Modifications to the Groundwater Monitoring Program.

Should further clarification of this progress report be required, please contact me at (847) 918-4142 or Keith Watson at (405) 270-3747.

Very truly yours,

WESTON SOLUTIONS, INC.

Thomas P. Graan, Ph.D.
Principal Project Manager

TPG/kvh



Mr. Russell D. Hart
U.S. EPA

-3-

10 February 2006

cc: Mr. A. Keith Watson
Tronox LLC
Kerr-McGee Center
P.O. Box 25861
Oklahoma City, OK 73125

Regional Counsel
Attn: Moss-American Site Coordinator (5CS)
U.S. Environmental Protection Agency
77 West Jackson Boulevard
Chicago, IL 60604

Assistant Attorney General
Environment and Natural Resources Division
U.S. Department of Justice
P.O. Box 7611
Ben Franklin Station
Washington, D.C. 20044
Ref. D.J. #90-11-2-590

Section Chief (3 copies)
Technical Resources Section
Bureau for Remediation and Redevelopment
Wisconsin Department of Natural Resources
101 S. Webster Street
P.O. Box 7921
Madison, WI 53707-7921

Mr. Jim Schmidt (2 copies)
Department of Natural Resources
Southeast District Office
P.O. Box 12436
Milwaukee, WI 53212